

BluSky Weekly Customer Progress Report

Date: 10/23/23

Project Name: New Haven Clubhouse Fire

Project Number: 4110145106

Project Address: 1400 New Haven Dr. Largo FL 33771

Project Manager: Mark Vandyke

Project Director: Craig Vancamp

It is our goal to keep you involved and informed during your project. The following is an update of our progress for the week of: 10/16/23.

Summary of This Week's Accomplishments:

- Continued following up with the City of Largo on permit status.
- City of Largo has reviewed the electrical repair drawings and has requested a note on the drawings reflecting the areas to be repaired and re submitted. Engineer is working on that and will be resubmitted as soon as we hear back on the remaining review items (building, plumbing, and mechanical). City of Largo has requested that no re submittals be sent back until all items have been reviewed and all sent back at one time.
- Trusses are still in production.
- Roofing and framing materials are on standby for delivery.

Goals for the Upcoming Week:

- Follow up on permit status.
- Follow up on truss production.
- Follow up on permitting status.

Important Notes and Reminders:



The Anticipated Completion Date for Your Project Is:

Pending Permit status

